



**Environmental Programs**  
P.O. Box 1663, MS M991  
Los Alamos, New Mexico 87545  
(505) 606-2337/FAX (505) 665-1812



**National Nuclear Security Administration**  
Los Alamos Site Office, MS A316  
Environmental Restoration Program  
Los Alamos, New Mexico 87544  
(505) 667-4255/FAX (505) 606-2132

*Date:* December 5, 2008  
*Refer To:* EP2008-0621

James P. Bearzi, Bureau Chief  
Hazardous Waste Bureau  
New Mexico Environment Department  
2905 Rodeo Park Drive East, Building 1  
Santa Fe, NM 87505-6303

**Subject: Request for Extension to Complete the Material Disposal Area C  
Phase II Investigation Report**

Dear Mr. Bearzi:

Los Alamos National Laboratory's (the Laboratory's) Environmental Programs Directorate is requesting an extension for the delivery date associated with the Material Disposal Area (MDA) C Phase II investigation report. A vapor-monitoring pilot study conducted at MDA C identified technical problems associated with installing Flexible Liner Underground Technology (FLUTE) systems. Several of the sand-filled FLUTE systems failed after installation was completed, as discussed in the June 6, 2008, letter to the New Mexico Environment Department (NMED). To avoid similar problems with the 10 remaining Phase II boreholes at MDA C, stainless-steel vapor-monitoring systems will be installed. The time required to install a stainless-steel system is significantly greater than to install a FLUTE system; however, the stainless-steel system is less likely to fail after installation.

The approved Phase II work plan included the scope to install vapor-monitoring systems in a total of 14 boreholes at MDA C. During the pilot study, 4 of the 14 boreholes were completed with FLUTE systems. One additional borehole, located next to a FLUTE system, was installed with a stainless-steel system. The analytical data collected from the two monitoring systems were compared and were found not to be significantly different. In the September 10, 2008, letter, NMED agreed with the conclusions of the pilot study that either system is appropriate to use as vapor-monitoring systems at MDA C. Since installation of the FLUTE systems has been problematic, stainless-steel systems were selected for the remaining 10 boreholes at MDA C.


The stainless-steel systems have a series of individual tubes that are installed at preselected depth intervals. Typically, in a 450-ft borehole approximately eight intervals or eight individual tubes are installed. Each individual tube has a screen at the end that is installed in a 5- to 8-ft layer of sand. Bentonite is placed above and below each sand layer to ensure no cross-contamination occurs and to constrain the size of the vapor-sampling interval. The bentonite layers above and below the sand layer take approximately 4 hours each to hydrate and set. The intervals between the bentonite seals are also filled with bentonite and additional time for hydration is required. Installing the FLUTE

system is much quicker and consists of lowering the FLUTE membrane with installed sampling ports into a borehole and filling it with sand. At MDA C, a 450-ft FLUTE system took approximately 5 work days to install.

The schedule in the Phase II work plan assumed it would take 5 work days to install each FLUTE systems in the 14 boreholes. Since stainless-steel systems will be installed in the remaining 10 boreholes, additional time for installation is required. Currently, 3 of the 10 boreholes have been installed with stainless-steel systems. It is taking approximately 12 to 15 work days to install each stainless-steel system. The difference in the number of days is primarily the result of the total borehole depth and, therefore, the different number of ports in each borehole. Based on the most recent installations, it is anticipated the remaining boreholes will take approximately 13 work days each to install. This is an increase of 8 work days per installation from the 5 work days assumed in the original schedule. Therefore, an additional 80 work days are required to install the 10 stainless-steel systems. Currently, the due date for the Phase II investigation report is January 21, 2009. The Laboratory requests an extension for the delivery of the report to May 7, 2009. A detailed schedule to complete the Phase II investigation activities is attached.


If you have any questions, please contact Kent Rich at (505) 665-4272 (krich@lanl.gov) or Cheryl Rodriguez at (505) 665-5330 (crodriguez2@doeal.gov).

Sincerely,



Michael J. Graham, Associate Director  
Environmental Programs  
Los Alamos National Laboratory

Sincerely,



David R. Gregory, Project Director  
Environmental Operations  
Los Alamos Site Office


MG/DG/DM/KR:sm

Attachment: 1) Revised schedule to complete the Phase II investigation activities at MDA C

Cy: (w/enc.)

Laurie King, EPA Region 6, Dallas, TX  
Steve Yanicak, NMED-OB, White Rock, NM  
Tom Skibitski, NMED-OB, Santa Fe, NM  
Alison Bennett, DOE-LASO (date-stamped letter emailed)  
Cheryl Rodriguez, DOE-LASO, MS A316  
Joe Sena, LATA  
Kent Rich, EP-CAP, MS M992  
Dave McInroy, EP-CAP, MS M992  
Michael J. Graham, ADEP, MS M991  
Alison M. Dorries, EP-WES, MS M992  
Kristine Smeltz, EP-WES, MS M992  
EP-CAP File, MS M992  
RPF, MS M707  
IRM-RMMSO, MS A150

ID	Task Name	Duration	Start	Finish	Predecessors	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
1	MDA C Phase II Field Work	415 days	Jul 16 '07	Mar 26 '09																			
2	Prepare and Conduct Readiness	10 days	Jul 21 '08	Aug 1 '08																			
3	Drill Boreholes	385 days	Jul 16 '07	Feb 11 '09																			
4	Mobilize Air-Rotary Rig 1	2 days	Aug 4 '08	Aug 5 '08	2																		
5	Mobilize Air-Rotary Rig 2	2 days	Sep 2 '08	Sep 3 '08	4SS+20 days																		
6	Air-Rotary Rig 1	365 days	Jul 16 '07	Jan 13 '09																			
7	Drill (0-450 ft)	89 days	Aug 6 '08	Dec 15 '08																			
8	50-A (adjacent)	5 days	Aug 6 '08	Aug 12 '08	4																		
9	50-24822	8 days	Sep 2 '08	Sep 11 '08	15																		
10	50-C	8 days	Oct 1 '08	Oct 10 '08	16																		
11	50-E	8 days	Oct 31 '08	Nov 12 '08	17																		
12	50-24783	8 days	Dec 4 '08	Dec 15 '08	18																		
13	Manufacture FLUTE System	8 days	Jul 16 '07	Jul 25 '07																			
14	Install Stainless-Steel System	97 days	Aug 13 '08	Jan 12 '09																			
15	50-A	13 days	Aug 13 '08	Aug 29 '08	8																		
16	50-24822	13 days	Sep 12 '08	Sep 30 '08	9																		
17	50-C	13 days	Oct 14 '08	Oct 30 '08	10																		
18	50-E	13 days	Nov 13 '08	Dec 3 '08	11																		
19	50-24783	13 days	Dec 16 '08	Jan 12 '09	12																		
20	Demobilize Air-Rotary Rig 1	1 day	Jan 13 '09	Jan 13 '09	19																		
21	Air-Rotary Rig 2	103 days	Sep 4 '08	Feb 11 '09																			
22	Drill (0-450 ft)	89 days	Sep 4 '08	Jan 22 '09																			
23	50-D (adjacent)	5 days	Sep 4 '08	Sep 10 '08	5																		
24	50-B	8 days	Sep 30 '08	Oct 9 '08	29																		
25	50-24769	8 days	Oct 30 '08	Nov 10 '08	30																		
26	50-24813	8 days	Dec 3 '08	Dec 12 '08	31																		
27	50-24784	8 days	Jan 12 '09	Jan 22 '09	32																		
28	Install Stainless-Steel System	97 days	Sep 11 '08	Feb 10 '09																			
29	50-D	13 days	Sep 11 '08	Sep 29 '08	23																		
30	50-B	13 days	Oct 10 '08	Oct 29 '08	24																		
31	50-24769	13 days	Nov 12 '08	Dec 2 '08	25																		
32	50-24813	13 days	Dec 15 '08	Jan 9 '09	26																		
33	50-24784	13 days	Jan 23 '09	Feb 10 '09	27																		
34	Demobilize Air-Rotary Rig 2	1 day	Feb 11 '09	Feb 11 '09	33																		
35	Collect Pore-Gas Samples	107 days	Sep 2 '08	Feb 13 '09																			
36	50-A	3 days	Sep 2 '08	Sep 4 '08	15																		
37	50-24822	3 days	Oct 1 '08	Oct 3 '08	16																		
38	50-C	3 days	Oct 31 '08	Nov 4 '08	17																		
39	50-E	3 days	Dec 4 '08	Dec 8 '08	18																		
40	50-24783	3 days	Jan 13 '09	Jan 15 '09	19																		
41	50-D	3 days	Sep 30 '08	Oct 2 '08	29																		
42	50-B	3 days	Oct 30 '08	Nov 3 '08	30																		
43	50-24769	3 days	Dec 3 '08	Dec 5 '08	31																		
44	50-24813	3 days	Jan 12 '09	Jan 14 '09	32																		
45	50-24784	3 days	Feb 11 '09	Feb 13 '09	33																		
46	Site Restoration	5 days	Feb 17 '09	Feb 23 '09	45																		
47	Waste Management	153 days	Aug 6 '08	Mar 26 '09	8SS																		
48	Field Activities Completed	0 days	Mar 26 '09	Mar 26 '09	46,47																		
49	Lab Analysis of Samples	123 days	Sep 2 '08	Mar 10 '09	9SS																		
50	MDA C Phase II Investigation Report	275 days	Oct 1 '08	Nov 9 '09																			
51	Prepare Phase II Investigation Report	144 days	Oct 1 '08	May 7 '09																			
52	Data Analysis and Assessment	108 days	Oct 1 '08	Mar 18 '09	49SS+21 days																		
53	Prepare Draft Report	21 days	Mar 19 '09	Apr 16 '09	52																		
54	Peer Review Draft Report	5 days	Apr 17 '09	Apr 23 '09	53																		
55	Incorporate Peer Review Comments	10 days	Apr 24 '09	May 7 '09	54																		
56	Submit Phase II Investigation Report to AA	0 days	May 7 '09	May 7 '09	55																		
57	AA Review	131 days	May 8 '09	Nov 9 '09																			
58	AA Administrative Acceptance Fee	1 day	May 8 '09	May 8 '09	56																		
59	AA Review Phase II Investigation Report	90 days	May 8 '09	Sep 11 '09	56																		
60	Response to AA and Finalize IR	21 days	Sep 14 '09	Oct 12 '09	59																		
61	AA Reviews NOD Response	20 days	Oct 13 '09	Nov 9 '09	60																		
62	AA Final Approval of IR	0 days	Nov 9 '09	Nov 9 '09	61																		



Project: MDA C Phase II Activities  
Date: Nov 20 '08

Task		Milestone		Rolled Up Critical Task		Split		Group By SummTask	
Critical Task		Summary		Rolled Up Milestone		External Tasks		Critical Task	
Progress		Rolled Up Task		Rolled Up Progress		Project Summary			