

Environmental Programs
P.O. Box 1663, MS M991
Los Alamos, New Mexico 87545
(505) 606-2337/FAX (505) 665-1812



National Nuclear Security Administration
Los Alamos Site Office, MS A316
Environmental Restoration Program
Los Alamos, New Mexico 87544
(505) 667-4255/FAX (505) 606-2132

Date: **JUL 16 2010**
Refer To: EP2010-0341

James Bearzi, Bureau Chief
Hazardous Waste Bureau
New Mexico Environment Department
2905 Rodeo Park Drive East, Building 1
Santa Fe, NM 87505-6303

**Subject: Revised Request for Extension to Submit the Material Disposal Area T
Remedy Completion Report**

Dear Mr. Bearzi:

This letter, submitted in response to the New Mexico Environment Department's (NMED's) letter regarding the completion report, dated May 5, 2010, requests an extension from the December 19, 2010, date for the Material Disposal Area (MDA) T remedy completion report to a proposed date of February 11, 2015. This letter provides additional detail to justify the basis for the time extension.

The "Technical Area 21 Groundwater and Vadose-Zone Monitoring Well Network Evaluation and Recommendations" (hereafter, the Network Evaluation) was submitted to NMED on July 1, 2010, and contains recommendations for two additional wells related to MDA T. The schedule for installing these wells was a critical factor in the development of the schedule included in this revised extension request. Defining the necessary work to build the technical underpinnings of the corrective measures evaluation (CME) has enabled the Los Alamos National Laboratory (the Laboratory) to refine its proposed attached schedule, which is responsive to NMED's concern for the Laboratory's technical basis for the extension request.

TA-21 Network Evaluation—Identification of MDA T Monitoring Needs

In the TA-21 Network Evaluation, the Laboratory recommended new regional wells, coupled with investigations of the vadose-zone moisture content beneath the disposal shaft field. It is recommended that two regional wells be installed to provide proximal monitoring of the regional aquifer downgradient of MDA T. Moisture monitoring beneath the disposal shaft field will indicate whether contaminants in the shafts and beneath the adsorption beds could be mobilized and transported by unsaturated water flow. Additionally, a vapor-monitoring well west of building 21-257 was proposed. This well will follow removal of the waste lines. Groundwater and vapor samples will be collected, and baseline moisture vadose-zone profiles will be established while the CME is being developed.

Additional Data Needed to Support the CME

The objective of the CME process is a technically defensible preferred remedy. The Laboratory's review of existing data has identified potential data needs that would refine the site's transport models. Examples of potential data that may be collected include soil characteristics and thickness (to constrain erosion model), moisture and contaminant distributions near shafts (to constrain source release model and groundwater transport model), and additional geologic and geophysical characteristics, including the extent of the near-surface paleochannel. Any data-collection activities will be used to better distinguish the benefits and impacts of all potential remedies at MDA T, which contains a significant inventory of radionuclides.


In accordance with NMED's May 5, 2010, letter, the Laboratory's proposed schedule anticipates the submittal of the corrective measures implementation plan 1 yr after the CME is submitted. This schedule is based on the standard public comment period and NMED's response time frame as per the Compliance Order on Consent.

Based on the conclusions and recommendations of the Network Evaluation and additional data needs to support the CME, a conceptual planning schedule leading to the remedy completion report is provided with this letter, with the following key intermediate milestones:


- Corrective measures evaluation report December 11, 2012
- Corrective measures implementation plan December 15, 2013
- Remedy completion report February 11, 2015

Again, we are requesting the extension for the remedy completion date and welcome the opportunity to discuss this schedule and its inherent assumptions and implications with you at your convenience. If you have any questions regarding this request, please contact Kate Lynnes at (505) 665-3019 (klynnes@lanl.gov), Paul Huber at (505) 412-7673 (phuber@lanl.gov), or Ed Worth at (505) 665-0398 (EWorth@doeal.gov).

Sincerely,


Michael J. Graham, Associate Director
Environmental Programs
Los Alamos National Laboratory

Sincerely,


George J. Rael, Manager
Environmental Projects Office
Los Alamos Site Office

MG/GR//PH/BW:sm

Attachment: MDA T Conceptual Schedule Supporting Remedy Completion

Cy: (w/att.)

Laurie King, EPA Region 6, Dallas, TX
Tom Skibitski, NMED-OB, Santa Fe, NM
Steve Yanicak, NMED-DOE-OB, MS M894
Ed Worth, DOE-LASO, MS A316
Annette Russell, DOE-LASO (date-stamped letter emailed)
Tori George, EP-REG, MS M991
Kate Lynnes, EP-REG, MS M991
Bruce Wedgeworth, EP-TA-21, MS C349
Paul Huber, EP-TA-21, MS C349
Kay Birdsell, EES-16, MS M992
Michael J. Graham, ADEP, MS M991
Kristine Smeltz, EP-BPS, MS M992
RPF, MS M707
IRM-RMMSO, MS A150 (date-stamped letter emailed)

MDA T Conceptual Schedule Supporting Remedy Completion

ID	Task Name	Start	Finish	Duration	2010		2011				2012				2013				2014				2015					
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
1	DOE Safety Basis Process	7/1/2010	3/23/2011	38w	[Blue bar spanning from Q3 2010 to Q1 2011]																							
2	Monitor Well & Vadose Zone IWP	8/30/2010	9/24/2010	4w	[Blue bar in Q3 2010]																							
3	CME Data Needs IWP	10/1/2010	1/3/2011	13.4w	[Blue bar spanning from Q4 2010 to Q1 2011]																							
4	Erosion properties sampling for CME	1/4/2011	3/28/2011	12w	[Blue bar spanning from Q1 2011 to Q2 2011]																							
5	Paleochannel Sampling for CME	1/4/2011	6/20/2011	24w	[Blue bar spanning from Q1 2011 to Q2 2011]																							
6	Moisture monitoring installation	10/1/2010	6/9/2011	36w	[Blue bar spanning from Q4 2010 to Q2 2011]																							
7	Collect moisture data	6/10/2011	12/8/2011	26w	[Blue bar spanning from Q2 2011 to Q4 2011]																							
8	Characterize Absorption Beds for CME	3/24/2011	11/30/2011	36w	[Blue bar spanning from Q1 2011 to Q4 2011]																							
9	Close-in Characterization around Shaft Field for CME	6/10/2011	11/24/2011	24w	[Blue bar spanning from Q2 2011 to Q4 2011]																							
10	Treatability Evaluations to support Alternatives decisions	6/21/2011	12/19/2011	26w	[Blue bar spanning from Q2 2011 to Q4 2011]																							
11	Install vapor monitoring well (follows waste line removal)	6/4/2012	10/15/2012	19.2w	[Blue bar spanning from Q2 2012 to Q4 2012]																							
12	MDA T Regional Aquifer Monitor Well MW-14 per network assessment	10/7/2010	6/29/2011	38w	[Blue bar spanning from Q4 2010 to Q2 2011]																							
13	MW-14 Quarterly Groundwater Monitoring	6/30/2011	3/21/2012	38w	[Blue bar spanning from Q2 2011 to Q4 2011]																							
14	TA 21 Regional Aquifer Monitor Well MW-10 per network assessment	6/30/2011	3/21/2012	38w	[Blue bar spanning from Q2 2011 to Q4 2011]																							
15	MW-10 Quarterly Groundwater Monitoring	3/22/2012	12/12/2012	38w	[Blue bar spanning from Q1 2012 to Q4 2012]																							
16	Complete a baseline alternative analysis	7/1/2010	6/29/2011	52w	[Green bar spanning from Q3 2010 to Q2 2011]																							
17	Technologies/Alternatives Development	7/26/2011	10/17/2011	12w	[Green bar spanning from Q3 2011 to Q4 2011]																							
18	Potential alternative Remedy Analyses (3 Alts)	10/18/2011	4/2/2012	24w	[Green bar spanning from Q4 2011 to Q1 2012]																							
19	CME Report	4/3/2012	12/10/2012	36w	[Green bar spanning from Q1 2012 to Q4 2012]																							
20	CME Report to NMED	12/11/2012	12/11/2012	0w	[Black diamond at end of Q4 2012]																							
21	NMED CME Approval, Statement of Basis & Selection of Final Remedy	12/13/2012	4/17/2013	18w	[Black bar spanning from Q4 2012 to Q1 2013]																							
22	Prepare Designs/CMI Plan	4/18/2013	12/13/2013	34.4w	[Gray bar spanning from Q1 2013 to Q4 2013]																							
23	CMI Plan to NMED (CME plus 12 mo.)	12/16/2013	12/16/2013	0w	[Black diamond at end of Q4 2013]																							
24	NMED Approve CMI Plan	12/30/2013	2/21/2014	8w	[Black bar spanning from Q4 2013 to Q1 2014]																							
25	Implement Corrective Measure	2/24/2014	11/14/2014	38w	[Gray bar spanning from Q1 2014 to Q4 2014]																							
26	Compile CMI Completion Report	11/17/2014	2/6/2015	12w	[Gray bar spanning from Q4 2014 to Q1 2015]																							
27	TW-3 Replacement Well to help assess 21-011(k) impacts on groundwater	8/28/2013	5/20/2014	38w	[Gray bar spanning from Q3 2013 to Q1 2014]																							
28	TW-3 4 Quarter Monitoring	5/21/2014	2/10/2015	38w	[Gray bar spanning from Q2 2014 to Q1 2015]																							
29	Remedy Completion Report to NMED	2/11/2015	2/11/2015	0w	[Black diamond at end of Q1 2015]																							
30	NMED Approve Remedy Completion Report	2/10/2015	3/9/2015	4w	[Black bar spanning from Q1 2015 to Q2 2015]																							

NOTES:
 Blue: Characterization to support Remedy Decision
 Green: CME Activities
 Gray: Post CME Activities