



SUSANA MARTINEZ
Governor
JOHN A. SANCHEZ
Lieutenant Governor

**NEW MEXICO
ENVIRONMENT DEPARTMENT**

**2905 Rodeo Park Drive East, Building 1
Santa Fe, New Mexico 87505-6303
Phone (505) 476-6000 Fax (505) 476-6030
www.nmenv.state.nm.us**



RYAN FLYNN
Cabinet Secretary
BUTCH TONGATE
Deputy Secretary

ESHID-600119

CERTIFIED MAIL – RETURN RECEIPT REQUESTED

December 29, 2014

Peter Maggiore, Assistant Manager
Environmental Projects Office
Los Alamos Field Office, DOE
3747 West Jemez Rd, MS A316
Los Alamos, NM 87544

Michael Brandt, Associate Director
Environment, Safety, Health
Los Alamos National Laboratory
P.O. Box 1663, MS K491
Los Alamos, NM 87545

**RE: SECOND EXTENSION REQUEST
TO SUBMIT THE PHASE II INVESTIGATION REPORT FOR UPPER CAÑADA
DEL BUEY AGGREGATE AREA
LOS ALAMOS NATIONAL LABORATORY
EPA ID#NM0890010515
HWB-LANL-11-086**

Dear Messrs. Maggiore and Brandt:

The New Mexico Environment Department (NMED) is in receipt of the United States Department of Energy (DOE) and the Los Alamos National Security, L.L.C.'s (collectively, the Permittees) document entitled *Request to Defer Submittal of the Phase II Investigation Report for Upper Cañada del Buey Aggregate Area* dated December 19, 2014 and referenced by ADESH-14-151. The Permittees request to defer the submittal to prepare a supplemental investigation report for this aggregate area.

The Permittees are requesting a second extension to submit the Phase II Investigation Report for Upper Cañada del Buey Aggregate Area (IR). The first extension was granted on June 11, 2012 that changed the submittal date from December 28, 2012 to December 28, 2014. NMED has granted extensions in the past based on the Permittees' need to divert resources to remove transuranic waste in accordance with the Framework Agreement. Based on the Permittees' statement that they will not be able to meet the deadlines that they committed to in the

U1500479


Messrs. Maggiore and Brandt
December 29, 2014
Page 2

Framework Agreement, the request is hereby denied. This IR submittal is required under the Consent Order and is included in the fiscal year 2015 stipulated penalty list.

NMED is concerned over delays that affect the progress of corrective action. The Permittees are required to submit the IR as previously scheduled by **December 31, 2014**.

Should you have any questions, please contact Neelam Dhawan of my staff at (505) 476-6042.

Sincerely,



John E. Kieling
Chief
Hazardous Waste Bureau

cc: D. Cobrain, NMED HWB
N. Dhawan, NMED HWB
S. Yanicak, NMED DOE OB
L. King, EPA 6PD-N
R. Massey, DOE-NA-LA, MS A316
K. Rich, EP-CAP, MS A992

File: Reading and LANL 2014 -2nd Extension Rqst for Upper Cañada del Buey Phase II IR

U1500479